MUNICIPAL WATER QUALITY REPORT - Q3 2026

Sampling across 42 monitoring stations confirms compliance with all regulatory thresholds for turbidity, pH, and residual disinfectant. Two stations on the northern line exceeded the aesthetic threshold for iron content in July; corrective flushing was completed within 48 hours.

Capital works: filtration membrane replacement at Plant 3 is 70 percent complete and remains on budget. Public communication materials were distributed to 18,000 households in the affected zone.

Recommendations: continue quarterly sampling cadence; finalize the asset management digitization plan before the November council review.